

DUE DATE	PROJECT ITEM TO BE COMPLETED	Original Payment Schedule	Revised Payment Schedule	Deliverable to Receive Payment
7/13/2023	Execution of Contract	18,750.00	18,500.00	
11/14/2023	Deposit on 3D modeling		5,000.00	
12/20/2023	Final Design Review	37,500.00	37,500.00	
3/12/2024	Tooling has been started as of 03/12/24 and I should have an update on that process eta tomorrow afternoon.			
03/18/24 - 03/22/24	Hayes 3D Modeling + Digital Mapping			
04/01/24 - 04/05/24	Team Robotics Prototype		5,500.00	Photos and videos of completed Team Robotics Prototype
04/01/24 - 04/08/24	Engineer Drawings Sealed + Permits Review/Approval; Concrete Plinth & Foundation Team Mobilized			
04/09/24 - 04/12/24	Concrete Plinth + Foundation Construction		5,500.00	Confirmation from Community Development that permits have been approved and Approved inspection of completed Concrete Plinth + Foundation Construction
05/06/24 - 05/10/24	50% Fabrication of Sculpture		6,000.00	Photos and videos of 50% fabrication of sculpture
	Mid Point Fabrication	37,500.00		
06/03/24 - 06/14/24	Sculpture 100% Fabrication + Site Prep/Coordination Review		20,000.00	Photos and videos of 100% fabrication of sculpture and details of site prep/coordination review
06/17/24 - 06/21/24	Notice to Proceed with Metal Backdrop and Plinth Topper Fabrication			
07/22/24 - 07/26/24	50% Metal Backdrop + Plinth Plate Fabrication		6,000.00	Photos and videos of 50% fabrication of metal fabrication
08/19/24 - 08/21/24	Final Fabrication of Metal Backdrop + Plinth Plate		6,000.00	Photos and videos of completed Metal Backdrop + Plinth Plate
08/26/24 - 08/30/24	Ship All Art Elements to Site			Confirmation that all elements were shipped and received at Public Works
09/02/24 - 09/13/24	Installation + Final Punch/Site Cleanup	-	8,750.00	Approved inspection of completed installation
	Installation	25,000.00		
09/16/24 - 09/20/24	Dedication		6,250.00	All elements of original agreement received and approved
	Post Installation and Final Acceptance	6,250.00		
		125,000.00	125,000.00	