



1014 Kenmill Dr. N.W., Marietta, GA 30060  
770-425-9191 Fax: 770-425-0790

April 25, 2025

Thomas Robinson  
Croy Engineering  
200 Cobb Pkwy N #413  
Marietta, GA 30062

Project: Windy Hill Blvd  
RFP #20-016, Baldwin # - 159944

Subject: Paving Plan on Mainline and Local Access Lanes - REVISED


Dear Mr. Robinson,

Baldwin Paving would like to explain the sequencing of the paving operation when we place topping on the mainline as well as both the WB and EB local access lanes. See below.

- Paving the mainline and local access roads and side streets will all take place a night until finished.
- Baldwin will have traffic cops blocking the sections of road as we are paving on the local access roads.
- Baldwin plans to pave the mainline lanes starting the night of **May 8th, 2025**. We will start with EB side starting just past Old Concord Rd toward South Cobb Drive intersection, skip the intersection and continue moving toward to Atlanta Road and flip and go WB from Atlanta Road back toward South Cobb Drive to Old Concord Rd. We will pave throughout the week until finished. We expect 4-5 nights to pave this portion.
- Local Access - Will start on WB from Atlanta Rd moving toward South Cobb Drive then loop around and pave EB from South Cobb Drive toward Atlanta Rd
- The first section will be WB from Atlanta Rd to Bridge #2; we will pave 15'ft wide pulls from the barrier wall
- The second section will be WB from Bridge #2 to Bridge #1; we will pave 15'ft wide pulls from the barrier wall
- The third section will be WB from Bridge #1 to South Cobb Drive; we will pave 15'ft wide pulls from the barrier wall
- We will come back and start WB from Atlanta Rd to Bridge #2 and pave the remaining 4'ft and any side streets and continue the section sequence from Bridge #2 to Bridge #1 and then from Bridge #1 to South Cobb Drive.
- We estimate that each local access road will take 3 nights to pave.
- When we start on the EB side, we will pave 15'ft wide pulls like the WB side from South Cobb Drive to Bridge #1, then from Bridge #1 to Bridge #2, and last Bridge #2 to Atlanta Road.
- Once the 15'ft pulls are complete, we will pave the remaining 4'ft pulls with the same sequence starting back from South Cobb Dr. to Bridge #1 and so forth.
- Baldwin will have our striping sub onsite to stripe temp on final as the pave operation goes along.

Sincerely,

Baldwin Paving

A handwritten signature in black ink, appearing to read "Justin Oakes", written in a cursive style.

Justin Oakes

Sr. Project Manager

Mobile No: 770-298-3914

Email: [justin.oakes@baldwin-paving.com](mailto:justin.oakes@baldwin-paving.com)

Cc: Mark Roberts, Keith Rainey, Brian Newton, Shelley Thompson, Tyler Lankford, Eric Randall, Matt Soignet, John Soignet